

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	October 2024														November 2024													
								12	15	18	21	24	27	30	3	6	9	12	15	18	21	24	27	30	2	5	8								
1		Weed Spray	2 days	Mon 9/16/24	Tue 9/17/24		American Asphalt																												
2		Crack Fill	6 days	Mon 9/23/24	Mon 9/30/24		American Asphalt																												
3		AC Digouts	5 days	Mon 9/23/24	Fri 9/27/24		Onyx Paving																												
4		Striping Removal	1 day	Tue 10/15/24	Tue 10/15/24		Interstate Striping																												
5		Slurry Seal	7 days	Thu 10/17/24	Fri 10/25/24		American Asphalt																												
6		Striping Replacement	2 days	Mon 11/4/24	Tue 11/5/24		Interstate Striping																												

Project: Project1 Date: Wed 9/11/24	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			